

**Montgomery County Water System Improvements, Phase II-Revision #1  
Anticipated Implementation Schedule (DEH-0998) – October, 2007**

April 10, 2007 Submitted Scoping Letter through Clearinghouse and NC DENR/PWSS

June 5, 2007 Additional Comments received during Environmental Review

- Re-accomplish Sunflower Survey
- Address IBT worksheets

July 6, 2007 Submitted Amended Environmental Assessment

Nov. 16, 2007 Submit PWS Application, Plans, and Specifications in Triplicate

Dec. 26, 2007 Issuance of “Finding of No Significant Impact”

Jan. 21, 2008 Issuance of “Authorization to Construct”

Jan. 28, 2008 Attend Pre-Solicitation Meeting with NC DENR / PWSS

Jan. 31, 2008 Advertise for Bids

Feb. 8, 2008 Conduct Pre-Bid Meeting for Prospective Contractors

**March 3, 2008** Bid Opening Date for “Montgomery Co. Water System, Misc. Water Mains, Phase 2-Revision #1”

March 6, 2008 Approve award of low bid contingent on NC DENR approvals

March 31, 2008 Anticipated Part B Approval by NC DENR and LGC. Part B includes submittal of bid tabulations, engineer’s letter of recommendation, MBE requirements, cash flow projections, and miscellaneous other documents following the bid opening. This is typically a 6-week process from the time of the bid opening date.

April 14, 2008 Anticipated Construction Start Date

- Due to the current shortfall of funds; an amendment to the SRF loan shall be submitted with updated loan forms for available funding from PWS.